



WEST VILLAGE CONSTRUCTION UPDATE

18 May 2018

PILING WORKS TO PROGRESS EAST TOWARDS BOUNDARY STREET

Piling to create the retention walls for the West Village Stage 2 car parking will continue over the next fortnight and progress slowly from the site's western boundary towards Boundary Street.

Minor earthworks and piling will also begin at the Boundary Street end of the site in the week of 28 May as part of the construction of Mollison Green - one of two public parks West Village will provide.

The removal of the extremely hard quartz rockbed will be ongoing and truck traffic to transport excavated material will increase at various times throughout the day.

WORK HOURS AND CONSTRUCTION MANAGEMENT

Working hours will continue to be 6:30am to 6:30pm Monday to Saturday as approved by Brisbane City Council.

Large equipment may be delivered to the site via Mollison Street outside of these times, as required and permitted by the Department of Transport and Main Roads.

In response to community feedback, the project has increased the amount of water used on site to suppress dust.

This will be monitored to ensure optimal dust management without turning the site into mud.

Traffic control will also remain in Mollison Street as required for the safety of workers, motorists and pedestrians.

Please visit www.westvillagecommunity.com.au or call the Community Information Line – 07 3096 0066 – if you have any queries about the excavation works.



WEST VILLAGE CONSTRUCTION UPDATE

18 May 2018