



WEST VILLAGE ONE CONSTRUCTION UPDATE

27 June 2017

PROGRESS MADE

During the month of June a second crane was installed on site, as well as the first concrete satellite pump. This allowed for the pouring and completion of the first suspended slab in the basement.

BASEMENT WORKS

Over the coming month a second satellite concrete pump will be installed on site. The podium level slab will be poured and pre-cast façade materials will be installed on the podium. Scaffold will continue to wrap the building envelope.

DELIVERIES

As excavation works are now complete for stage 1, you may notice an increase in concrete truck movements and other deliveries to and from the site.

WORKFORCE

Workforce numbers are also increasing. We have a dedicated workforce carpark to reduce impacts on surrounding street parking. Dust mitigation strategies are also in place to manage the increased traffic.

CAREERS

Our West Village School of Construction campus delivers pre-apprenticeship, short course and apprentice training for those seeking careers in the construction industry. For more information visit gscs.edu.au

WORK HOURS AND CONSTRUCTION MANAGEMENT

Work hours will continue to be 6:30am to 6:30pm Monday to Saturday (unless otherwise approved for specific purposes).

Large equipment may be delivered to or removed from the site via Mollison Street outside of these times, as required and permitted by the Department of Transport and Main Roads.

Management plans for the potential for dust and noise impacts on surrounding homes and businesses will continue to be implemented.

Please call the Construction Information Line - 07 3096 0066 - if you have any queries about construction activities.



WEST VILLAGE ONE CONSTRUCTION UPDATE