



## **WEST VILLAGE CONSTRUCTION UPDATE**

**16 April 2019**

### **EASTER SHUTDOWN**

Hutchinson Builders will down tools for the Easter break at 6:30pm on **Thursday 18 April**. Work will resume on site at 6:30am on **Monday 29 April**, however some stormwater works may occur on Mollison Street during this period.

### **APRIL & EARLY MAY ACTIVITY**

The excavation of the West Village site is nearing its end.

Bulk earthworks are on target for completion at the end of April, with a small amount of detailed excavation and the packing up and removal of machinery from the site to take place in May.

The Department of Transport and Main Road requires that the larger and oversized pieces of equipment are off suburban streets before 7am, meaning some out of hours activity will occur.

Two thirds of the Stage 2 car parking structure has now reached ground level, with concrete pours now focused in the east of the site (near Boundary Street).

### **WORK HOURS AND CONSTRUCTION MANAGEMENT**

Normal working hours will continue to be 6:30am to 6:30pm Monday to Saturday as approved by Brisbane City Council. The project endeavours not to undertake rock breaking before 7am. Large equipment may be delivered or removed from the site via Mollison Street outside of these times, as required and permitted by the Department of Transport and Main Roads.

Measures such as water trucks and daily sweeping of Mollison Street to manage the potential for dust impacts on surrounding homes and businesses will continue to be implemented.

Please visit [www.westvillagecommunity.com.au](http://www.westvillagecommunity.com.au) or call the Community Information Line on 07 3096 0066 if you have any queries about the construction.



**WEST VILLAGE CONSTRUCTION UPDATE**

16 April 2019