

WEST VILLAGE ONE CONSTRUCTION UPDATE

11 November 2016

EXCAVATION NEARS ITS END

As mentioned in the last construction update, site excavation for Stage 1 of West Village is progressing well and earthwork activity is reducing as a December finish nears.

Over the next two weeks, a drilling rig will bore holes for the foundation piers for the two buildings on Wilson Street.

This work is not expected to increase the number of truck movements from the site, with measures to concentrate earth and rock removal to particular days to continue.

WILSON STREET CLOSURE

Wilson Street remains closed to traffic between 6:30am and 6:30pm Monday to Saturday to enable the safe installation of the services for the Stage 1 buildings.

The closure has been approved by Brisbane City Council and is expected to be in place until early December.

Safe pedestrian access in Wilson Street is maintained at all times along the footpath on the opposite side of the street to the works.

At the end of work each day (6:30pm), Wilson Street is left in a condition where it can be driven on safely.

BOUNDARY STREET NIGHT WORKS

Night works associated with the Wilson Street closure will be conducted on Boundary Street between Tuesday 15 November and Friday 18 November.

These works have been approved by Brisbane City Council and traffic control will be in place.

WORK HOURS AND CONSTRUCTION MANAGEMENT

Work hours will continue to be 6:30am to 6:30pm Monday to Saturday.

Large equipment may be delivered to or removed from the site via Mollison Street outside of these times, as required and permitted by the Department of Transport and Main Roads.

Management plans for the potential for dust and noise impacts on surrounding homes and businesses will continue to be implemented.

Please call the Construction Information Line – 07 3096 0066 – if you have any queries about construction activities.



Established 1912



WEST VILLAGE ONE CONSTRUCTION UPDATE