

### **WEST VILLAGE ONE CONSTRUCTION UPDATE**

30 September 2016

#### **EXCAVATION PROGRESSING AS PLANNED**

Excavation work is progressing well, with completion expected as planned in November.

Rock breakers continue to be necessary to break up the extremely hard quartz prior to removal, with additional measures implemented to control dust (see below).

The concentration of rock removal to particular days has been a success, restricting truck movements to just one or two days per week.

This approach will continue until excavations are complete.

#### **WORK HOURS AND AUGMENTED CONSTRUCTION MANAGEMENT**

Working hours will continue to be 6:30am to 6:30pm Monday to Saturday. Construction management plans are in place to minimise potential dust and noise impacts on surrounding homes and businesses, in accordance with Brisbane City Council requirements.

Additional dust management procedures employed in recent weeks, including a vehicle wash down bay, will continue to be used to manage dust created by rock breaking.

Water will be used to suppress dust to the extent possible without turning the ground to mud.

Specialised equipment that can remove large pieces of rock or concrete without having to break them up will be used where possible to lessen noise and dust.

Large equipment may be delivered to or removed from the site via Mollison Street outside of the above times, as required and permitted by the Department of Transport and Main Roads. Where possible, we will continue to notify Mollison Street residents in advance of these deliveries.

Please call the Construction Information Line—07 3096 0066—if you have any queries about construction activities.



## WEST VILLAGE ONE CONSTRUCTION UPDATE